

					2025												2026																																																							
					Juni		Juli		August		September		Oktober		November		Dezember		Januar		Februar		März		April		Mai		Juni		Juli		August																																							
Pos	Vorgang	Dauer	Start	Ende	KW 25	KW 26	KW 27	KW 28	KW 29	KW 30	KW 31	KW 32	KW 33	KW 34	KW 35	KW 36	KW 37	KW 38	KW 39	KW 40	KW 41	KW 42	KW 43	KW 44	KW 45	KW 46	KW 47	KW 48	KW 49	KW 50	KW 51	KW 52	KW 1	KW 2	KW 3	KW 4	KW 5	KW 6	KW 7	KW 8	KW 9	KW 10	KW 11	KW 12	KW 13	KW 14	KW 15	KW 16	KW 17	KW 18	KW 19	KW 20	KW 21	KW 22	KW 23	KW 24	KW 25	KW 26	KW 27	KW 28	KW 29	KW 30	KW 31	KW 32	KW 33							
1	Bauanlaufberatung	35sat	Mo, 23.06.25	Fr, 08.08.25																																		35sat																																		
1.1	Abstimmung Werkplanung Verteiler	5at	Mo, 23.06.25	Fr, 27.06.25	5at																																																																			
1.2	Demontagearbeiten 2. OG	2at	Mo, 30.06.25	Di, 01.07.25	2at																																																																			
1.3	Kernbohrungen 1 & 2 OG	10at	Mo, 30.06.25	Fr, 11.07.25	10at																																																																			
1.4	Demontagearbeiten 1. OG	2at	Mi, 02.07.25	Do, 03.07.25	2at																																																																			
1.5	Ausbauleitungswege 1 & 2. OG	4at	Fr, 04.07.25	Mi, 09.07.25	4at																																																																			
1.6	Verlegung Kabel & Leitungen 1 & 2 OG	5at	Mi, 09.07.25	Di, 15.07.25	5at																																																																			
1.7	Montage LF- & BR- Kanäle 1 & 2 OG	4at	Di, 15.07.25	Fr, 18.07.25	4at																																																																			
1.8	Ausbau Leitungswege KG - 2. OG	2at	Mo, 21.07.25	Di, 22.07.25	2at																																																																			
1.9	Montage Leuchten 1 & 2 OG	5at	Mo, 21.07.25	Fr, 25.07.25	5at																																																																			
1.10	Montage Unterverteilungen	5at	Mi, 23.07.25	Di, 29.07.25	5at																																																																			
1.11	Serverschrank	2at	Mo, 28.07.25	Di, 29.07.25	2at																																																																			
1.12	Endmontage 2. OG	2at	Mo, 28.07.25	Di, 29.07.25	2at																																																																			
1.13	Endmontage 1. OG	2at	Di, 29.07.25	Mi, 30.07.25	2at																																																																			
1.14	Messungen / Beschriftung	2at	Do, 31.07.25	Fr, 01.08.25	2at																																																																			
1.15	Inbetriebnahme 2. OG	2at	Mo, 04.08.25	Di, 05.08.25	2at																																																																			
1.16	Inbetriebnahme 1. OG	2at	Mi, 06.08.25	Do, 07.08.25	2at																																																																			
1.17	Einweisung & Abnahme	1at	Fr, 08.08.25	Fr, 08.08.25	1at																																																																			
2	Trockenbauarbeiten	15sat	Mo, 07.07.25	Fr, 25.07.25	15sat																																																																			
2.1	UK 2.OG	3at	Mo, 07.07.25	Mi, 09.07.25	3at																																																																			
2.2	UK 1.OG	3at	Do, 10.07.25	Mo, 14.07.25	3at																																																																			
2.3	Raum 317 Trennwand	2at	Di, 15.07.25	Mi, 16.07.25	2at																																																																			
2.4	TB-Verkleidung ELT-Schächte	2at	Mi, 16.07.25	Do, 17.07.25	2at																																																																			
2.5	Verlegen Deckenplatten 2.OG	2at	Fr, 18.07.25	Mo, 21.07.25	2at																																																																			
2.6	Verlegen Deckenplatten 1.OG	2at	Mo, 21.07.25	Di, 22.07.25	2at																																																																			
2.7	Verkoffierung Flure	3at	Mi, 23.07.25	Fr, 25.07.25	3at																																																																			
3	IT-Ausstattung (Amt IT)	28at	Fr, 27.06.25	Di, 05.08.25	28at																																																																			
3.1	Rückbau PC-Kabinette	3at	Fr, 27.06.25	Di, 01.07.25	3at																																																																			
3.2	Freischalten Netzwerk	1at	Mo, 30.06.25	Mo, 30.06.25	1at																																																																			
3.3	Einrichten PC-Kabinette	3at	Do, 31.07.25	Mo, 04.08.25	3at																																																																			
3.4	Inbetriebnahme Netzwerk	4at	Do, 31.07.25	Di, 05.08.25	4at																																																																			
4	Baureinigung	5at	Mo, 04.08.25	Fr, 08.08.25	5at																																																																			
5	2. BA																																																																							
6	Planung & erstellen LVs (AFG)	35sat	Mo, 03.11.25	Fr, 19.12.25																																		35sat																																		
7	Vergabeverfahren	75sat	Mo, 12.01.26	Di, 28.04.26																																		75sat																																		
8	Ausführungszeitraum	73at	Mo, 04.05.26	Fr, 14.08.26																																		73at																																		
8.1	Planung Unterverteilungen	9at	Mo, 04.05.26	Fr, 15.05.26	9at																																																																			
8.2	Planug UV prüfen / Materialbestellung	9at	Mo, 18.05.26	Fr,																																																																				

Bearbeiter: fiedlerm

Bornsche Str. 2
Haldensleben
Tel. +49 3904 72401459
Fax +49 3904 72401280
e-Mail: edv@boerdekreis.de