



55-25-212_Samuel-Lampel-Str. 22-28_IS WDVS-Fassade

LWB / Planung (Bauleitung)

Datum: Fre 06.06.25

Nr.	Vo	Vorgangsname	Notizen	Anfang	Ende	Dauer	4. Qtl, 2025																											
							August 2025							September 2025							Oktober 2025							November 2025						
							25	30	04	09	14	19	24	29	03	08	13	18	23	28	03	08	13	18	23	28	02	07	12	17				
1		BA 1_ Samuel-Lampel-Str. 22-28 _ Straßen-Seite		Mon 11.08.25	Fre 10.10.25	44 Tage																										BA 1_ Samuel-Lampel-Str. 22-28 _ Straßen-Seite		
2		WC-Bereitstellung	Maler	Mon 11.08.25	Mon 11.08.25	1 Tag				11.08																								
3		Gerüst_Aufbau	Gerüstbauer	Mon 11.08.25	Fre 22.08.25	10 Tage				11.08			22.08																					
4		Fassadenarbeiten	Maler	Mon 25.08.25	Don 11.09.25	14 Tage						25.08					11.09																	
5		gepl. Zustandsfeststellung	LWB; Maler	Fre 12.09.25	Fre 12.09.25	1 Tag										12.09		12.09																
6		Resleistungen / Mängelbes.	Maler	Mon 15.09.25	Fre 19.09.25	5 Tage										15.09		19.09																
7		Gerüst_Abbau	Gerüstbauer	Mon 22.09.25	Fre 10.10.25	14 Tage												22.09			10.10													
8																																		
9		BA 2_ Samuel-Lampel-Str. 22-28 _ Hof-Seite		Mon 08.09.25	Fre 14.11.25	48 Tage																												
10		Gerüst_Aufbau	Gerüstbauer	Mon 08.09.25	Fre 19.09.25	10 Tage									08.09			19.09																
11		Fassadenarbeiten	Maler	Mon 22.09.25	Don 23.10.25	23 Tage												22.09																
12		gepl. Abnahme	LWB; Maler	Fre 24.10.25	Fre 24.10.25	1 Tag																				24.10		24.10						
13		Resleistungen / Mängelbes.	Maler	Mon 27.10.25	Don 30.10.25	4 Tage																					27.10		30.10					
14		Gerüst_Abbau	Gerüstbauer	Mon 03.11.25	Fre 14.11.25	10 Tage																						03.11						14.11
15		WC-Abholung	Maler	Fre 14.11.25	Fre 14.11.25	1 Tag																								14.11				14.11